

1st and Final bill

M. A. R. 57 (Rule 116)
Measurement Book

No. D

Serial No. Recorded on:- 19/03/2021

57953

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Work completed on:- 18/06/2021

Date	Full description, etc, of work	Dimensions			Contents	Reference to last Measurement
		Number	Length	Breadth		
1	2	3	4	5	6	7
	Name of the work :- Improvements to roads at 5 th , 6 th , 7 th , 2 nd main, 3 rd main Kalyanasagara and surrounding area in ward no-13 Shetye Sub Division					
	Egt cost (In lakhs) :- 45,00					
	AF No	EE/DD/AS/16/2020-21			Dt: 22/04/2020	
	T/S No	CE/DZ/TS/34/2020-21			Dt: 06/05/2020	
	Work order No	BRMP/EE/DD/30/11/2020-21			Dt: 03/11/2020	
	Name of the Agency :- S.S. Mandal Nagar B.M.					

2020

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	① Earthwork excavation by manual means for roads, drains & similar works in ordinary soil including excavated surface leveled & sods neatly dressed, the disposed earth to be levelled ready after breaking of clods complete as per specification						
	Quantity as per specification						
	Rate, RS - 127.00 = 80022.70						
	② Comparison of original ground with maximum of 6 passes of 8 to 10 turns paces with including filling in depression occurring during rolling including cost of oil, labour, H.M. of machinery complete as per specification						
	Rate, RS - 6.00 = 15206.40						

Cum
C.B.B.
Jaswalsan

M. A. R. 57 (Rule 116)
Measurement Book

No. D

57354

Serial No.
Name of work From To
Name of Contractor of nature of Agency
Date of commencement of work

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	③ Providing, laying, spreading and compacting crushed stone aggregates of granite trap I basalt to wet mix macadam specifications including pre mixing the material with water at once in mechanical mix plant carriage of mixed materials by tippers to site, laying in uniform layers with paves -						
	Quantity as per specification						
	Rate, RS - 184.00 = 561.00						
	④ Providing and applying Primer coat with bitumens emulsion on prepared surface of granular base including						
	Rate, RS - 1032801.00 = 1032801.00						

Cum
C.B.B.
Jaswalsan

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Clearing of road surface and spreading primer at rate of 0.66 kg/Sqm using mechanical means complete as per specifications.						
	Quantity as per E-MB						
	Rate, RS —	26.00		65694.40			
	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with 16.30 grade bituminous binder and transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled vibratory and tandem rollers to achieve the desired density.						
	Quantity as per E-MB						
	Rate, RS —	6070.00		773439.00			

⑤

C & B
Gaurav Kumar

Serial No.
Name of work From To
Name of Contractor of nature of Agency
Date of commencement of work.....

M. A. R. 57 (Rule 116)
Measurement Book
No. D

57955

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and/or compressed air to remove bituminous treatment including, lost of all materials, labour, HDM of machines complete as per specifications, MORTAR specifications clause 501						
	Quantity as per E-MB						
	Rate, RS —	5.00		2506.50			
	Providing and applying tack coat using 80/100 grade bitumen (4020) on the prepared black topped surfaces						

⑥

C & B
Gaurav Kumar

No. D

[illegible]

Date	Full description, etc. of work	Number	Length	Breadth	Depth	Contents	Reference to last Measurement
1	Quantity as per E-MB = 202.68 ✓ ② Rate RS —= ₹ 156.00 + 1450783.44 ✓ Cum	3	4	5	6	7	8
	Loading and unloading of stone Boulders / Stone aggregate - 1st class KSRD Mined & placing trip from loading point, loading with front end loader dumping, turning for return trip excluding time for hoisting and return trip complete as per specifications.						
	Quantity vide Item No. ① Rate RS 52.00 ✓ = 32765.20 ✓ Cum						

Audited and admitted for Rs. 3484582 M: A. R. 57 (Rule 116)
 Passed by Cheque for Rs. 3484582 M: A. R. 57 (Rule 116)
 Four Lakhs Eighty Four Thousand Five Hundred only
 Serial No. H844932-53

No. D

57957

24/06/2021
 ಪಾಠ್ ನಂ. 13, ಮಲ್ಲನೂರು

[illegible]